TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Drilling of borewell and Providing pump motor at Chikkasandra and Medarahalli Villages and surrounding area in ward no.12 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Job Code	012-18-000020	
4	A/S No	EE/DD/AS/618/17-18 dated: 19.12.2017	
5	T/S No	CE/DZ/TS/378/17-18 dated: 20.12.2017	
6	Work order/Agreement No	EE/DD/WO/201/17-18 dated: 20.01.2018	
7	Tender Premium	–	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress		
10	Progress Achieve till date	completed	
11	Reasons for delay	Dealy due to BWSSB Cauvery water supply pipe line work	
12	Time extension requested	166 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	[illegible]	
15	Chief Engineer recommendation	[illegible]	
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner